



# Intelligent Compaction

## ICPF Technical Working Group Meeting

### Conference Call

Wednesday, May 13<sup>th</sup> 2009

10:00 a.m. – 11:00 a.m. C.D.T.

### Attendees:

**Project Team:** George Chang (Transtec Group), David White (ISU), Bob Horan (Asphalt Institute)  
**MSDOT:** Randy Battey  
**Dunn Roadbuilders:** Rick Croy  
**Sakai:** Stan Rakowski  
**Caterpillar:** Nick Oetken  
**Texena:** Kirby Carpenter  
**Case:** George

## Purpose – Final Planning for MSDOT IC Demo – July 13 to 17, 2009

- Review Schedule/Activities
- Coordinate Work/Responsibilities

## Summary and Action Items

- ▶ **Mini-HMA IC:** The Sakai tandem roller will not participate the mini-HMA IC. Though we had a quick decision to proceed with a Caterpillar double-drum roller, the project team (Bob) will discuss further details with Randy and Rick and make the final decision. If final decision is a yes, Bob will give Caterpillar a green light to ship the Caterpillar double drum roller to the job site.
- ▶ **Stabilized Soil IC:** Will proceed as planned. Randy will email George the electronic drawing files of the US 84 project. ISU mobile lab will arrive at the project site on Sunday, July 12. The Dunn Roadbuilders' local contact is: Kendal Clark, (601) 433-5834. The Dunn Roadbuilders will pick up the rollers and move them to the project site on Monday AM. The first project briefing will be at 8:30AM Monday at the ISU Mobile Lab. GPS measurements on some control points within the project will be performed on Monday AM.
- ▶ **Roller Shipment.** Scott White does not participate this conference call and will be out for this week. The new contact for delivery is: Mark Smith, (601) 735-1122. The current shipping address is MDOT Waynesboro Project Office (about 3 miles from the start of the project): 6716 Highway 184, Waynesboro, MS 39367 (601)735-3910. Texena is installing a GPS receiver on the IC roller today and will ship it to MS tomorrow. Caterpillar's IC roller is in Iowa and will be shipped from Iowa to MS tomorrow. Both IC rollers should be arriving at the MDOT project office by Friday, July 10.
- ▶ **Open House:** Will proceed as planned. Randy will send George the Open House announcement. (done) Stan will contact local Sakai dealer to find out whether it would still sponsor the Open House event.